

Collectorate Office, District Anuppur

Works Status Report

Exported data

S.No.	Work No	Work Name	Work Type	Financial Year	District	Construction Agency	Division Name	Year of Administrative Sanction	Date of Administrative Sanction	Amount of Administrative Sanction (Rs. in Lakh)	Work Order	Time Line in Months	Total Expenditure Till Date	Level of Completion	Contractor Name	SOR Year	Tender Percentage	DM Action Date	Current Physical Status
1	ANUPPUR/2036-37/4956	पूँछाई नाला	Additional Work in Existing Facility	2036-37	Anuppur	Health Department	Rewa	2025-26	11/06/2025	345	-	-	-	-	-	-	-	-	AA Issued
2	ANUPPUR/2036-37/4955	test	Additional Work in Existing Facility	2036-37	Anuppur	Health Department	Rewa	2025-26	12/06/2025	12	04/06/2025	10	2.99	Plinth Level	test	2024	-	-	In-Progress
3	ANUPPUR/2030-31/4954	Test Service	Additional Work in Existing Facility	2030-31	Anuppur	PWD	Rewa	2025-26	04/06/2025	999	11/06/2025	10	3	Foundation level	test	2024	-	-	In-Progress
4	ANUPPUR/2025-26/4953	aangawadi	Establishment of New Facility	2025-26	Anuppur	RES	Rewa	2025-26	06/03/2025	30	-	-	-	-	-	-	-	-	AA Issued
5	ANUPPUR/2024-25/4952	Multipurpose Building construction work Chondi GP Chondi	Establishment of New Facility	2024-25	Anuppur	RES	Rewa	2024-25	23/07/2024	60	08/11/2024	9	0	Foundation level	Pratibha Singh	2022	27	-	In-Progress
6	ANUPPUR/2024-25/4951	Multipurpose Building construction work Reusa GP Reusa	Establishment of New Facility	2024-25	Anuppur	RES	Rewa	2024-25	23/07/2024	60	05/10/2024	9	6.61	Finishing Level	Patel Traders	2022	28	-	In-Progress
7	ANUPPUR/2024-25/4950	Multipurpose Building construction work Thamardar GP Bendi	Establishment of New Facility	2024-25	Anuppur	RES	Rewa	2024-25	23/07/2024	60	-	-	-	-	-	-	-	-	LoA Issued
8	ANUPPUR/2024-25/4949	Multipurpose Building construction work Karondi GP Lamsari	Establishment of New Facility	2024-25	Anuppur	RES	Rewa	2024-25	23/07/2024	60	08/11/2024	9	21.14	Finishing Level	Dreams Construction	2022	25	-	In-Progress
9	ANUPPUR/2024-25/4948	Multipurpose Building construction work Boda GP Boda	Establishment of New Facility	2024-25	Anuppur	RES	Rewa	2024-25	23/07/2024	60	10/12/2024	9	29.1	Finishing Level	ARVIND KUMAR MAJHI	2022	22	-	In-Progress
10	ANUPPUR/2023-24/4947	GRAVEL ROAD NIRMAN WORK JAYLAL TOLA SCHOOL KE PASS SE PANCHAM YADAV KE GHAR TAK LENTH 1050 M GRAM PADARIYA	Establishment of New Facility	2023-24	Anuppur	RES	Rewa	2023-24	28/06/2023	44.54	28/06/2023	24	8.76	Surface Coarse	SE RES	-	-	-	In-Progress